Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 6/7/23)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Planning Budget Phase								
School of Nursing Building	TBD	\$2,000,000	\$0	Р	UCONN 2000 Bond Funds	06/28/23-pending		
Design Budget Phase								
Eversource Second Electrical Feed	300136	\$3,000,000	\$1,723,530	D-\$3M	UCONN 2000 Bond Funds	12/08/21		
Field House- Old Rec Center Renovation	300209	\$4,500,000	\$2,473,195	RP-\$3M	UCONN 2000 Bond Funds	06/29/22		
				D-\$4.5M	University Funds	06/28/23-pending		
Jones Annex Renovation	300203	\$940,000	\$464,682	D-\$940k	UCONN 2000 Bond Funds	09/28/22		
Revised Design Budget Phase	200174	¢4.000.000	¢2.400.710	D ¢1 CM		10/27/21		
Mirror Lake Improvements	300174	\$4,000,000	\$2,488,718	D-\$1.6M	UCONN 2000 Bond Funds	10/27/21		
				RD-\$2.6M		03/30/22		
				RD- \$4.0M		04/19/23		
Final Budget Phase								
Academic and Research Facilities - STEM	901802	\$220,000,000	\$170,410,133	P-\$1M	UCONN 2000 Bond Funds	11/13/13	Summer 2023	98%
Research Center	301002	7220,000,000	7170,410,100	RP-\$5M	OCOMN 2000 Bolla Fullas	06/29/16	3diffile: 2023	3070
nesculor center								
				RP-\$15M		09/27/17		
				D-\$15M		06/26/19		
		4	4	F-\$220M		04/29/20		
Avery Point Seawall Exigent Improvements	300253	\$3,063,069	\$2,528,919	F	UCONN 2000 Bond Funds	12/07/22	Fall 2023	15%
Branford House Exterior Repairs, Phases 1 & 2	FO500106	\$800,000	\$404,704	F	University Funds	02/22/23	September 2023	50%
Chemistry Building Roof Snow Guard	FO500093	\$916,000	\$829,805	F	Hairragaith, Francis	09/30/20	July 2023	98%
Replacement	10300033	7510,000	7023,003	•	University Funds	03/30/20	July 2023	3670
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$380,874	F	University Funds	02/21/18	October 2023	25%
Fenton River Well Field and Road Replacement	901653	\$1,700,000	\$1,498,786	F	UCONN 2000 Bond Funds	04/19/23	November 2023	5%
·		. , ,	. , ,			, ,		
Freitas Renovation	300252	\$2,500,000	\$452,023	F	Gift Funds	04/19/23	TBD	0%
Gampel Pavilion Court Replacement	300255	\$688,480	\$626,901	F	University Funds	12/07/22	July 2023	50%
George J. Sherman Family Sports Complex Turf	FO500156	\$1,640,997	\$1,491,815	F	University Funds	06/26/22	July 2023	25%
Replacement								
Gilbert Road Site Preparation	300235	\$6,600,000	\$3,136,422	RD-\$1.25M	UCONN 2000 Bond Funds	06/29/22	Fall 2023	55%
				F-\$6.6M				
Greer Field House Indoor Track Resurfacing	FO500159	\$807,092	\$733,735	F	University Funds	12/07/22	July 2023	25%
16	200100	Å=== = = = = = = = = = = = = = = = = =	A-4	_	LICONIN 2002 P. L. F. L.	40/00/00		0001
Kinesiology Bldg. Human Anatomy Learning	300188	\$753,500	\$517,055	F	UCONN 2000 Bond Funds	12/09/20	July 2023	99%
Laboratory Renovation Northwest Quad: Science 1-Site Improvements	300050	\$56,000,000	\$51,777,166	RP-\$1M	LICONN 2002 Devide	02/21/18	Summer 2023	99%
Northwest Quad. Science 1-Site improvements	300030	\$30,000,000	\$31,777,100		UCONN 2000 Bond Funds		Sulliller 2023	3370
				D-\$7.5M		06/27/18		
				F-\$56M		04/29/20		

			Expenditures &					Estimated
		Current BOT	Encumbrances	Budget		BOT Budget Approval	Estimated	Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 6/7/23)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Final Budget Phase - continued								
Residential Life Facilities: Mansfield Apartments	300234	\$12,000,000	\$8,480,932	P-\$850k	UCONN 2000 Bond Funds	09/29/21	Summer 2023	99%
Redevelopment - Part 1				D-\$4.6M		03/30/22		
				F-\$12.0M		06/29/22		
Residential Life Facilities: South Campus	300200	\$215,000,000	\$56,182,652	P-\$800k	UCONN 2000 Bond Funds	12/08/21	Fall 2024	45%
Residence Hall				D-\$6.5M		12/09/20		
School of Engineering Backfill Renovations	TL2405	\$1,771,410	\$1,374,534	F-\$215M F	University Funds	08/03/22 06/29/22	August 2023	75%
Stamford Abutting Property Remediation	300149	\$2,500,000	\$1,977,380	F	· · · · · · · · · · · · · · · · · · ·	04/24/19	Fall 2023	99%
Supplemental Utility Plant	300149			<u>г</u> Р-\$5М	UCONN 2000 Bond Funds UCONN 2000 Bond Funds		Summer 2023	98%
Supplemental Othicy Plant	300025	\$67,000,000	\$62,803,057	P-\$5IVI D -\$5M	OCOININ 2000 Bolla Fullas	09/27/17 06/26/19	Sulliller 2025	96%
				F-\$67M		02/26/20		
UConn Hockey Arena	300133	\$70,000,000	\$64,781,525	RP- \$0.85M	University Funds	08/14/19	Summer 2023	97%
				D-\$2.85M	Revenue Bonds	01/29/20		
				RD-\$4.6M	Gift Funds	09/03/20		
				F-\$70M		04/28/21		
White Building Roof and Drainage System Replacement	FO500127	\$945,800	\$647,488	F	University Funds	06/29/22	July 2023	98%
Wired Access Layer Infrastructure Refresh -	Various	\$4,000,000	\$3,933,686	F	UCONN 2000 Bond Funds	09/29/21	July 2023	95%
Phase III	Various	Ţ+,000,000	43,333,000	·	OCONIN 2000 Bolla Fallas	03/23/21	July 2023	3370
Wired Access Layer Infrastructure Refresh -	Various	\$2,000,000	\$1,663,964	F	UCONN 2000 Bond Funds	06/29/22	August 2023	60%
Phase IV								
Wired Access Layer Infrastructure - Cabling	Various	\$2,000,000	\$0	F	UCONN 2000 Bond Funds	06/28/23-pending	August 2024	0%
Phase V								
Revised Final Phase								
Academic & Research Facilities - Gant Building	901803	\$268,000,000	\$152,553,223	P-\$1M	UCONN 2000 Bond Funds	11/13/13	TBD	MOB-100%
Renovations - STEM				RP-\$5M	University Funds	09/30/15		Phase 1-100%
				D-\$15M		08/10/16		Phase 2-100%
				F -\$85M		02/22/17		Phase 3-0%
				RF-\$170M		06/26/19		
Andover Infrastructure and Software Upgrade-	FO500073	\$3,480,439	\$3,480,052	F-\$2.6M	University Funds	09/30/20	COMPLETE	100%
Phase I, II, III				F-\$3.346M		02/24/21	COMPLETE	100%
				RF-\$3.48M		04/27/22	6/30/23	95%
						06/28/23-pending		
Atwater Laboratory Emergency Power	FO500058	\$682,700	\$674,851	F-\$535k	University funds	04/28/21	July 2023	98%
Installation				RF-\$603k		10/27/21		
				RF-\$682k		06/29/22		
B4 Steam Vault and Line Exigent Repair	300247	\$7,700,000	\$6,704,655	F-\$5.5M	UCONN 2000 Bond Funds	03/30/22	Fall 2023	85%
				RF-\$7.7M	University Funds	06/29/22		
Boiler Plant Equipment Replacement and Utility	300151	\$43,000,000	\$38,109,653	RP-\$1.25M	UCONN 2000 Bond Funds	04/24/19	Fall 2023	90%
Tunnel Connection				D-\$2.3M		08/14/19		
				F-\$40M		02/26/20		
				RF-\$43M		06/28/23-pending		

			Expenditures &					Estimated
		Current BOT	Encumbrances	Budget		BOT Budget Approval	Estimated	Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 6/7/23)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Revised Final Budget Phase - continued								
Main Campus SubStation Switchgear Relay	FO500090	\$640,000	\$640,000	F-\$565k	University Funds	02/26/20	July 2023	98%
Replacement AET 5P-14G SCADA				RF-\$592k		04/27/22		
				RF-\$640k		06/29/22		
North & South Parking Garages Restoration,	FO500056	\$3,000,000	\$2,658,402	F-\$1.0M	University Funds	10/28/20	July 2023	Phase 1- 100%
Phase I & II				RF-\$2.0M		06/30/21		Phase 2- 98%
				RF\$3.0M		12/07/22		Phase 3-20%
North Eagleville Road and Discovery Drive	300169	\$3,000,000	\$2,199,082	D-\$750k	UCONN 2000 Bond Funds	09/30/20	Winter 2024	11%
Intersection Improvements				F-\$800k		10/27/21		
				RF-\$2.0M		04/27/22		
Public Safety Building Improvements	201703	\$7,750,000	\$7,385,699	F-\$4.55M	UCONN 2000 Bond Funds	3/27/19	Summer 2023	99%
				RF-\$7.0M	University Funds	12/09/20		
				RF-\$7.45M		09/29/21		
		<u> </u>	<u> </u>	RF-\$7.75M		06/29/22		
South Campus Infrastructure-Phase I, II, III	300241	\$82,000,000	\$4,561,722	RP-\$1.25M	UCONN 2000 Bond Funds	03/30/22	Summer 2025	0%
				D-\$1.750M		06/29/22		
				RD- \$4.5M		09/28/22		
				F-\$11.0M		12/07/22		
				RF-\$44M		04/19/23		
				RF-\$82M		06/28/23-pending		
Storrs LED (SLED) Lighting Upgrade	FO500025	\$7,850,000	\$7,676,945	F-\$5.35M RF-\$7.85M	University Funds	12/09/20	July 2023	95%
UCONN 2000 Code Remediation: Stamford	201523	\$22,000,000	\$18,920,343	P-\$2M	University Funds	10/28/15	Jan. 2021-Ph. 1	Phase 1: 100%
Downtown Relocation				RP-\$2.5M	UCONN 2000 Bond Funds	10/23/19	Fall 2023-Ph. 2	Phase 2: 90%
				F-\$4M		02/26/20		
				RF-\$22M		02/24/21		
Recently Completed Projects ⁽¹⁾								
Agricultural Biotechnology Laboratory Phoenix	FO500077	\$592,350	\$522,660	F	University Funds	09/30/20	January 2022	100%
Upgrade					•			
Athletic Facilities Storrs LED Lighting Upgrade	FO500014	\$1,377,772	\$1,186,275	F	University Funds	05/02/18	October 2021	100%
FacOps Bldg. Merger of Parking Services	TL2384	\$682,000	\$679,349	F-\$650k	University Funds	09/3/21	November 2022	100%
3 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -		, ,	1	RF-\$682k	oniversity rands	04/27/22		
George J. Sherman Family Sports Complex Track Resurfacing	FO500118	\$763,000	\$740,388	F	University Funds	06/30/21	January 2023	100%
Heating Plant Upgrade - Emergency Power	901697	\$2,500,000	\$435,961	RP-\$2.5M	UCONN 2000 Bond Funds	06/25/14	Project Closed	0%
System Upgrade	551057	72,500,000	7 .00,001	D-\$2.5M	OCCIVIA 2000 BOIRD FURIUS	08/05/15	5,000 0,000	0,0
-7				F-\$2.5M		10/28/15		
Horsebarn Hill Sewage Pump Station Upgrade	FO500016	\$1,500,000	\$1,404,745	F-\$650k	University Funds	06/27/18	July 2022	100%
Jewan I will Julion Opprade	. 0300010	ޱ,500,000	γ±,ποπ,7 π σ	RF-\$1.5M	C.interdity , dilud	06/26/19	July 2022	100/0
I-Lot Improvements	300173	\$7,000,000	\$6,789,779	F	UCONN 2000 Bond Funds	04/28/21	July 2023	100%
NER East Steam Repair	300185	\$650,000	\$479,348	F	UCONN 2000 Bond Funds	04/28/21	April 2022	100%
Jorgensen Freight Elevator Modernization	FO500135	\$550,000	\$532,997	RF	University Funds	12/07/22	July 2023	100%

		Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated	Estimated Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 6/7/23)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Recently Completed Projects Continued ⁽¹⁾								
North and East Area Residence Halls - Security	300020	\$1,750,000	\$1,471,333	F	UCONN 2000 Bond Funds	05/02/18	April 2022	100%
Camera System								
North Campus Student Room Renovations	300232	\$2,415,000	\$2,218,092	F	University Funds	03/30/22	August 2022	100%
Phase 3								
Residential Life Facilities- North Campus	300164	\$2,170,000	\$1,817,004	F-\$2.17M	UCONN 2000 Bond Funds	02/26/20	January 2022	100%
Residence Hall Renovations Phase 2								
Tasker Roof Restoration	FO500082	\$662,040	\$403,040	F	University Funds	10/28/20	March 2023	100%
Torrey Life Sciences 2nd Floor Biology	300152	\$900,000	\$806,634	F	UCONN 2000 Bond Funds	12/11/19	January 2023	100%
Renovation								
University Athletics District Development	201696	\$96,600,000	\$87,384,992	RP-\$4.8M	UCONN 2000 Bond Funds	02/22/17	July 2021	100%
				RP-\$6.3M	University Funds	05/02/18		
				D-\$8M	Other -Gift Funds	08/01/18		
				F-\$25M	Revenue Bond Funds	12/12/18		
				RF- \$96.6M	Nevenue Bona Fanas	03/27/19		
UPDC Relocation	300207	\$960,000	\$882,158	F-\$960k	UCONN 2000 Bond Funds	09/29/21	July 2022	100%
Utility Infrastructure GIS Mapping	902035	\$3,236,000	\$759,444	F		03/30/16	Project Closed	0%
Werth Family Basketball Champions Center	300237		\$866,824	F	UCONN 2000 Bond Funds	06/30/21	November 2022	100%
Dining Renovation	300237	\$1,268,000	\$600,624	г	University Funds	06/30/21	November 2022	100%
		4				0.5 /0.4 /0.0		1000/
Wired Access Layer Infrastructure Refresh -	Various	\$4,200,000	\$4,142,683	F	UCONN 2000 Bond Funds	06/24/20	November 2022	100%
Phase II	F0F00076	ć2 277 000	Ć4 022 04C			00/20/20	Camplata	1000/
Y & Z Parking Lots Repaving and Electrical Restoration	FO500076	\$2,377,000	\$1,933,846	F	University Funds	09/30/20	Complete	100%
RESIDIATION								
Planning Budget Phase								
UCH - Cryo Electron Microscope Installation	22-055	\$960,000	\$17,330	Р	UConn Health Research IDC Capital	(06/12/23)*		
,		. ,	. ,		·	06/28/23-pending		
UCH - Connecticut Tower (CT) 7th Floor Med-	23-027	\$2,500,000	\$0	Р	UConn Health Capital Funds	(06/12/23)*		
Surg/Observation Unit Renovation						06/28/23-pending		
UCH - Hybrid OR#2 Fit-Out	23-035	\$7,100,000	\$0	Р	UConn Health Capital Funds	(06/12/23)*		
						06/28/23-pending		
UCH - Interventional Radiology Equipment	20-001	\$4,700,000	\$0	Р	UConn Health Capital Funds	(06/12/23)*		
Replacement & Renovation		4				06/28/23-pending		
UCH - Musculoskeletal Institute Rehabilitation	23-029	\$640,000	\$0	Р	UConn Health Capital Funds	(06/12/23)*		
Expansion	22.000	62.200.000	¢c0,000	5	HCana Haalth Could Food	06/28/23-pending		
UCH - Outpatient Pavilion 3rd Floor Backfill	22-060	\$3,300,000	\$69,000	Р	UConn Health Capital Funds	(06/12/23)*		
UCH - Outpatient Pavilion X-Ray & Blood Draw	22-046	\$650,000	¢02 4E0	P	UConn Health Capital Funds	06/28/23-pending (06/12/23)*		
Relocation	22-040	\$650,000	\$83,450	P	Ocomi rieaith Capital Funus	06/28/23-pending		
UCH-Tomotherapy Unit Replacement	20-058	\$5,220,000	\$0	P-\$5.22M	UConn Health Capital Funds	(06/12/23)*		
och follotherapy offic neplacement	20.030	73,220,000	γo	1 93.22101	ocommicatin capital i unus	04/19/23		
						0 1/ 13/ 23		
Design Budget Phase								
UCH - 16 Munson Road Emergency Lighting &	21-010	\$935,000	\$38,500	D	UCONN 2000 Bond Funds	(12/06/21)*		
Egress Upgrades					UConn Health Capital Funds	12/08/21		

Project Name by Construction Phase	Drainet #	Current BOT	Expenditures & Encumbrances	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Design Budget Phase Continued	Project #	Approved Budget	(As of 6/7/23)	Pilase	Budgeted Fulldling Source(s)	Date(s)	Completion Date	Complete
UCH - Cadaver Lab Renovation & Air Handling	23-601.12	\$1,800,000	\$79,250	D	UCONN 2000 Bond Funds	(06/12/23)*		
Unit Replacement	25 001.12	71,000,000	Ų13,230	, , ,	000111 2000 Bolla Fallas	06/28/23-pending		
UCH -Cell & Genome Science Building Data	23-601.07	\$650,000	\$43,000	D	UCONN 2000 Bond Funds	(06/12/23)*		
Center Cooling Upgrades		7555,555	¥ 15/000			06/28/23-pending		
UCH - Central Sterile Washer & Sterilizer	21-034	\$3,985,000	\$0	P-\$1.9M	UCONN 2000 Bond Funds	(06/13/22)*		
Replacement				D-\$3.985M	UConn Health Capital Funds	06/29/22		
						(06/12/23)*		
						06/28/23-pending		
UCH - New England Sickle Cell Institute	21-063	\$4,865,000	\$142,150	P-\$3M	UCONN 2000 Bond Funds	(06/13/22)*		
Renovation				D-\$4.865M	UConn Health Capital Funds	06/29/22		
						(06/12/23)*		
						06/28/23-pending		
Final Budget Phase								
UCH - Building D & Building N Roof	22-601.02	\$2,500,000	\$97,765	P-\$1.1M	UCONN 2000 Bond Funds	(12/06/21)*	November 2023	0%
Replacement				D-\$2.565M		12/08/21		
				F-\$2.5M		(06/13/22)*		
						06/29/22		
						(06/12/23)*		
						06/28/23-pending		
UCH - Building E & Building K Roof Replacement	22-601.01	\$2,160,000	\$103,400	P-\$630K	UCONN 2000 Bond Funds	(12/06/21)*	November 2023	0%
				D-\$2.16M		12/08/21		
				F-\$2.16M		(06/13/22)*		
						06/29/22		
						(06/12/23)*		
		4	40	- 40-01		06/28/23-pending		22/
UCH - Canzonetti (F) Building Wound Care	22-019	\$1,225,000	\$0	D-\$850k	UConn Health Capital Funds	(06/13/22)*	March 2024	0%
Center Renovation				F-\$1.225M	Restorix Health Inc Design & Construction	06/29/22		
					Allowance	(06/12/23)*		
						06/28/23-pending		
UCH - Cardio Catheterization (Cath) & Electro	22-017	\$6,430,000	\$5,342,051	P-\$3.7M	UConn Health Capital Funds	(06/13/22)*	September 2024	10%
Physiology (EP) Lap Renovation	22-017	Ş0,430,000	Ş3,342,031	D-\$6.166M	Ocomi meanin capitai i unus	06/29/22	September 2024	1076
Thysiology (Et / Lap Nellovation				F-\$6.430M		(12/05/22)*		
				1 30.430111		12/07/22		
UCH-CGSB & ARB Autoclave and Washer	22-012	\$1,200,000	\$1,095,152	F-\$1.2M	UConn Health Research IDC Capital	(12/05/22)*	September 2024	60%
Replacement		+ =,200,000	7-,000,102	, 42,2,7	Committed and Research De Capital	12/07/22	30pto001 2024	30,0
UCH-HIM Workplace Improvements	21-019	\$763,000	\$595,227	F	UCONN 2000 Bond Funds	(03/13/23)*	August 2023	10%
		φ, σσ,σσσ	+ + + + + + + + + + + + + + + + + + + 		OCONN 2000 Bond runus	02/22/23		20,0
UCH-Main Building (L) Lab Renovations - 2nd	22-013	\$10,200,000	\$588,887	P-\$7.8M	UCONN 2000 Bond Funds	(12/06/21)*	March 2024	10%
Floor	== 3=0	, = 0, 200, 000	7 2 2 3 3 3 3	D-\$8.972M	UConn Health Research IDC Capital	12/08/21		
				F-\$10.2M	UCH School of Medicine Operating Funds	(06/13/22)*		
				, , , , , , , , , , , , , , , , , , , ,	UConn Health Capital Funds	06/29/22		
					and a second sec	(12/05/22)*		
						12/07/22		
UCH - 5 Munson Road Clinical Fit-Out	22-042	\$8,380,000	\$183,436	F	UConn Health Capital Funds	(06/13/22)*	December 2023	35%
		+ = ,000,000	Ţ = 30, .00		Landlord Tenant Fit-out Allowance	06/29/22		30,5

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 6/7/23)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued								
UCH - Replace Chilled Water Pump CHWP#4	21-018	\$642,000	\$295,090	F	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21	August 2023	70%
UCH - TB-121 Blood Bank Relocation	23-010	\$765,000	\$43,000	F	UConn Health Capital Funds CIRP	(06/12/23)* 06/28/23-pending	May 2024	0%
UCH-Transitional Nursery Renovation	21-016	\$1,800,000	\$77,800	D-\$1.8M F-\$1.8M	UConn Health Capital Funds	(03/13/23)* 02/22/23 (06/12/23)* 06/28/23-pending	May 2024	0%
Revised Final Phase								
UCH-16 Munson Road Parking Lot Paving	22-601.03	\$1,615,000	\$1,399,973	P-\$1.16M D-\$1.445M F-\$1.93M RF-\$1.62M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (9/12/22)* 09/28/22 (09/12/22)* 09/28/22 (0313/23)* 02/22/23	September 2023	15%
UCH - Psychiatry Seclusion Suite & Nurse Station Security Renovation	21-050	\$1,197,000	\$758,969	D-\$790k F-\$1.042M RF-\$1.197M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22	November 2023	10%
UCH - Replace Building F & H Hot Water Tanks	19-603.11	\$845,000	\$422,600	F-547k RF-\$845k	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (09/12/22)* 09/28/22	November 2023	10%
Recently Completed Projects ⁽¹⁾								
UCH-836 Hopmeadow Street, Simsbury Clinical Practice Relocation	21-036	\$4,297,000	\$4,162,997	P-\$3.875M D-\$3.875M F-\$4.297M	UConn Health Capital Funds Landlord Tenant Fit Out Allowance	(09/20/21)* 09/29/21 (12/06/21)* 12/08/21 (06/13/22)* 04/27/22	May 2023	100%
UCH-Main Building (L) Lab Renovations-3rd Floor	19-007	\$7,800,000	\$6,571,494	D-\$7.8M F-\$7.8M	UConn Health Research IDC Capital UConn Health School of Medicine Dean's IDC UConn Health School of Medicine Operating UConn Health Gift Funds	(09/16/19)*	September 2021	100%
UCH- Musculoskeletal Institute Building (MSI)	20-052	\$1,762,500	\$1,744,068	F-\$1.6M RF- \$1.7M	Uconn Health Capital Funds Eversource Rebate- 50% Actual Cost	(03/09/21)* 02/24/21 (04/09/21)* 04/09/21	July 2021	100%
P = Planning Budget RP = Revised Planning Budget D = Design Budget * UConn Health Board of Directors Reviewed and Re (1) Completed Projects Assume "Completed Commis	_		get proval	this report for	1 year after completion to accommodate initial		ments	