		Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated	Estimated Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 10/13/23)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Planning Budget Phase								
Von Der Mehden Recital Hall Roof Restoration	FO501881	\$1,010,000		Р	University Funds	10/25/23-pending		
Design Budget Phase								
C2E2 To IPB Office & Lab Renovation	TL2547	\$1,400,000	\$0	Р	UCONN 2000 Bond Funds	10/25/23-pending		
Field House- Old Rec Center Renovation	300209	\$4,500,000	\$2,742,189	RP-\$3M D-\$4.5M	UCONN 2000 Bond Funds University Funds	06/29/22 06/28/23		
Jones Annex Renovation	300203	\$940,000	\$849,952	D-\$940k	UCONN 2000 Bond Funds	09/28/22		
School of Nursing Building	300260	\$2,000,000	\$188,364	P-\$2M D-\$5.4M	UCONN 2000 Bond Funds	06/28/23 10/25/23-pending		
Revised Design Budget Phase						· · · · C		
Mirror Lake Improvements	300174	\$4,000,000	\$2,992,748	D-\$1.6M	UCONN 2000 Bond Funds	10/27/21		
		.,,,	.,,,	RD-\$2.6M		03/30/22		
				RD- \$4.0M		04/19/23		
Final Budget Phase								
Academic and Research Facilities - STEM	901802	\$220,000,000	\$172,203,214	P-\$1M	UCONN 2000 Bond Funds	11/13/13	Fall 2023	99%
Research Center				RP-\$5M		06/29/16		
				RP-\$15M		09/27/17		
				D-\$15M		06/26/19		
				F-\$220M		04/29/20		
Avery Point Seawall Exigent Improvements	300253	\$3,063,069	\$2,529,195	F	UCONN 2000 Bond Funds	12/07/22	December 2023	95%
Branford House Exterior Repairs, Phases 1 & 2	FO500106	\$800,000	\$749,554	F	University Funds	02/22/23	December 2023	70%
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$380,874	F	University Funds	02/21/18	August 2024	25%
Electric Vehicle Charging Infrastructure & Service Upgrades	FO502039	\$957,200	\$0	F	University Funds	09/27/23	November 2024	0%
Eversource Second Electrical Feed	300136	\$15,000,000	\$1,734,984	D-\$3M	UCONN 2000 Bond Funds	12/08/21	Fall 2026	0%
				F-\$15M		09/27/23		
Fenton River Well Field and Road Replacement	901653	\$1,700,000	\$1,520,911	F	UCONN 2000 Bond Funds	04/19/23	Fall 2023	90%
Freitas Renovation	300252	\$2,500,000	\$740,581	F	Gift Funds	04/19/23	Fall 2023	Phase 1: 99%
Gampel Pavilion Court Replacement	300255	\$688,480	\$626,901	F	University Funds	12/07/22	Summer 2024 November 2023	Phase 2: 0% 99%
Gilbert Road Site Preparation	300235	\$6,600,000	\$3,245,544	RD-\$1.25M	UCONN 2000 Bond Funds	06/29/22	Winter 2024	Phase 1: 84%
	000200	<i>\$0,000,000</i>	ço,	F-\$6.6M		00,23,22		Phase 1: 0%
Greer Field House Indoor Track Resurfacing	FO500159	\$807,092	\$758,810	F	University Funds	12/07/22	November 2023	95%
Hydrogen Fuel Dispenser	FO502031	\$835,500	\$0	F	University Funds	09/27/23	November 2024	0%
Kinesiology Bldg. Human Anatomy Learning Laboratory Renovation	300188	\$753,500	\$517,055	F	UCONN 2000 Bond Funds	12/09/20	November 2023	99%

			Expenditures &					Estimated
		Current BOT	Encumbrances	Budget		BOT Budget Approval	Estimated	Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 10/13/23)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Final Budget Phase - continued								
Northwest Quad: Science 1-Site Improvements	300050	\$56,000,000	\$52,551,965	RP-\$1M	UCONN 2000 Bond Funds	02/21/18	Fall 2023	99%
				D-\$7.5M		06/27/18		
				F-\$56M		04/29/20		
Residential Life Facilities: South Campus	300200	\$215,000,000	\$154,236,396	P-\$800k	UCONN 2000 Bond Funds	12/08/21	Fall 2024	55%
Residence Hall				D-\$6.5M		12/09/20		
				F-\$215M		08/03/22		
School of Engineering Backfill Renovations	TL2405	\$1,771,410	\$1,701,798	F	University Funds	06/29/22	November 2023	75%
Stamford Abutting Property Remediation	300149	\$2,500,000	\$1,973,472	F	UCONN 2000 Bond Funds	04/24/19	Winter 2024	99%
UConn Hockey Arena	300133	\$70,000,000	\$66,983,948	RP- \$0.85M	University Funds	08/14/19	Fall 2023	98%
				D-\$2.85M	Revenue Bonds	01/29/20		
				RD-\$4.6M	Gift Funds	09/03/20		
				F-\$70M		04/28/21		
White Building Roof and Drainage System	FO500127	\$945,800	\$938,488	F	University Funds	06/29/22	July 2023	Phase 1 - 100%
Replacement							November 2023	Phase 2 - 75%
Wilbur Cross Cupola Repair	FO500161	\$932,000	\$41,600	F	University Funds	10/25/23-pending	August 2024	0%
Wired Access Layer Infrastructure Refresh - Phase III	Various	\$4,000,000	\$3,942,041	F	UCONN 2000 Bond Funds	09/29/21	November 2023	99%
Wired Access Layer Infrastructure Refresh - Phase IV	Various	\$2,000,000	\$1,835,010	F	UCONN 2000 Bond Funds	06/29/22	November 2023	75%
Wired Access Layer Infrastructure - Cabling Phase V	Various	\$2,000,000	\$336,272	F	UCONN 2000 Bond Funds	06/28/23	August 2024	15%
Revised Final Phase								
Academic & Research Facilities - Gant Building	901803	\$268,000,000	\$153,009,611	P-\$1M	UCONN 2000 Bond Funds	11/13/13		MOB-100%
Renovations - STEM				RP-\$5M	University Funds	09/30/15		Phase 1-100%
				D-\$15M		08/10/16		Phase 2-100%
				F -\$85M		02/22/17	TBD	Phase 3-0%
				RF-\$170M		06/26/19		
Andover Infrastructure and Software Upgrade-	FO500073	\$3,855,439	\$3,480,052	F-\$2.6M	University Funds	09/30/20	COMPLETE	Phase - 1 100%
Phase I, II, III				F-\$3.346M		02/24/21	COMPLETE	Phase - 2 100%
				RF-\$3.48M		04/27/22	COMPLETE	Phase -3 100%
				FR-3.48M		06/28/23	July 2024	Phase - 4 0%
						10/25/23-pending		
Boiler Plant Equipment Replacement and Utility	300151	\$43,000,000	\$38,268,527	RP-\$1.25M	UCONN 2000 Bond Funds	04/24/19	Fall 2023	92%
Tunnel Connection				D-\$2.3M		08/14/19		
				F-\$40M		02/26/20		
				RF-\$43M		06/28/23		
North & South Parking Garages Restoration,	FO500056	\$3,000,000	\$2,838,476	F-\$1.0M	University Funds	10/28/20	July 2023	Phase 1- 100%
Phase I & II				RF-\$2.0M		06/30/21	November 2023	Phase 2- 98%
				RF\$3.0M		12/07/22	November 2023	Phase 3-95%
							TBD	Phase 4 - 0%

		Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated	Estimated Construction
roject Name by Construction Phase	Project #	Approved Budget	(As of 10/13/23)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Revised Final Budget Phase - continued								
North Eagleville Road and Discovery Drive	300169	\$3,000,000	\$2,220,997	D-\$750k	UCONN 2000 Bond Funds	09/30/20	Winter 2024	15%
Intersection Improvements				F-\$800k		10/27/21		
				RF-\$2.0M		04/27/22		
South Campus Infrastructure-Phase I, II, III	300241	\$89,500,000	\$35,251,342	RP-\$1.25M	UCONN 2000 Bond Funds	03/30/22	Winter 2026	10%
				D-\$1.750M		06/29/22		
				RD- \$4.5M		09/28/22		
				F-\$11.0M		12/07/22		
				RF-\$44M		04/19/23		
				RF-\$82M		06/28/23		
				RF-\$89.5M		09/27/23		
Storrs LED (SLED) Lighting Upgrade	FO500025	\$7,850,000	\$7,867,384	F-\$5.35M	University Funds	12/09/20	November 2023	95%
				RF-\$7.85M				
UCONN 2000 Code Remediation: Stamford	201523	\$22,000,000	\$19,579,011	P-\$2M	University Funds	10/28/15	Jan. 2021	Phase 1: 1009
Downtown Relocation				RP-\$2.5M	UCONN 2000 Bond Funds	10/23/19	Fall 2023	Phase 2: 98%
				F-\$4M		02/26/20		
				RF-\$22M		02/24/21		
	E0500058	\$682,700	\$674 851	F_\$535k	I laireacity frinds	04/28/21	July 2023	100%
Atwater Laboratory Emergency Power Installation	FO500058	\$682,700	\$674,851	F-\$535k RF-\$603k	University funds	04/28/21 10/27/21	July 2023	100%
Atwater Laboratory Emergency Power Installation				RF-\$603k RF-\$682k		10/27/21 06/29/22		
Atwater Laboratory Emergency Power	FO500058 300247	\$682,700 \$7,700,000	\$674,851 \$6,893,953	RF-\$603k RF-\$682k F-\$5.5M	UCONN 2000 Bond Funds	10/27/21 06/29/22 03/30/22	July 2023 Complete	100%
Atwater Laboratory Emergency Power Installation B4 Steam Vault and Line Exigent Repair Chemistry Building Roof Snow Guard				RF-\$603k RF-\$682k		10/27/21 06/29/22		
Atwater Laboratory Emergency Power Installation B4 Steam Vault and Line Exigent Repair	300247	\$7,700,000	\$6,893,953	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M	UCONN 2000 Bond Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22	Complete	100%
Atwater Laboratory Emergency Power Installation B4 Steam Vault and Line Exigent Repair Chemistry Building Roof Snow Guard Replacement George J. Sherman Family Sports Complex Turf	300247 FO500093	\$7,700,000 \$916,000	\$6,893,953 \$821,605	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F	UCONN 2000 Bond Funds University Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20	Complete July 2023	100%
Atwater Laboratory Emergency Power Installation B4 Steam Vault and Line Exigent Repair Chemistry Building Roof Snow Guard Replacement George J. Sherman Family Sports Complex Turf Replacement	300247 FO500093 FO500156	\$7,700,000 \$916,000 \$1,640,997	\$6,893,953 \$821,605 \$1,464,950	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F F	UCONN 2000 Bond Funds University Funds University Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20 06/26/22	Complete July 2023 July 2023	100% 100% 100%
Atwater Laboratory Emergency Power Installation B4 Steam Vault and Line Exigent Repair Chemistry Building Roof Snow Guard Replacement George J. Sherman Family Sports Complex Turf Replacement Main Campus SubStation Switchgear Relay Replacement AET 5P-14G SCADA	300247 FO500093 FO500156 FO500090	\$7,700,000 \$916,000 \$1,640,997 \$640,000	\$6,893,953 \$821,605 \$1,464,950 \$640,000	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F F F F-\$565k RF-\$592k RF-\$640k	UCONN 2000 Bond Funds University Funds University Funds University Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20 06/26/22 02/26/20 04/27/22 06/29/22	Complete July 2023 July 2023	100% 100% 100% 100%
Atwater Laboratory Emergency Power Installation B4 Steam Vault and Line Exigent Repair Chemistry Building Roof Snow Guard Replacement George J. Sherman Family Sports Complex Turf Replacement Main Campus SubStation Switchgear Relay	300247 FO500093 FO500156	\$7,700,000 \$916,000 \$1,640,997	\$6,893,953 \$821,605 \$1,464,950	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F F F F-\$565k RF-\$592k RF-\$592k RF-\$640k F-\$4.55M	UCONN 2000 Bond Funds University Funds University Funds University Funds University Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20 06/26/22 06/26/20 04/27/22 06/29/22 3/27/19	Complete July 2023 July 2023	100% 100% 100%
Atwater Laboratory Emergency Power Installation B4 Steam Vault and Line Exigent Repair Chemistry Building Roof Snow Guard Replacement George J. Sherman Family Sports Complex Turf Replacement Main Campus SubStation Switchgear Relay Replacement AET 5P-14G SCADA	300247 FO500093 FO500156 FO500090	\$7,700,000 \$916,000 \$1,640,997 \$640,000	\$6,893,953 \$821,605 \$1,464,950 \$640,000	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F F F F-\$565k RF-\$592k RF-\$592k RF-\$640k F-\$4.55M RF-\$7.0M	UCONN 2000 Bond Funds University Funds University Funds University Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20 06/26/22 02/26/20 04/27/22 06/29/22 3/27/19 12/09/20	Complete July 2023 July 2023 October 2023	100% 100% 100% 100%
Atwater Laboratory Emergency Power Installation B4 Steam Vault and Line Exigent Repair Chemistry Building Roof Snow Guard Replacement George J. Sherman Family Sports Complex Turf Replacement Main Campus SubStation Switchgear Relay Replacement AET 5P-14G SCADA	300247 FO500093 FO500156 FO500090	\$7,700,000 \$916,000 \$1,640,997 \$640,000	\$6,893,953 \$821,605 \$1,464,950 \$640,000	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F F F-\$565k RF-\$592k RF-\$592k RF-\$640k F-\$4.55M RF-\$7.0M RF-\$7.0M	UCONN 2000 Bond Funds University Funds University Funds University Funds University Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20 06/26/22 02/26/20 04/27/22 06/29/22 3/27/19 12/09/20 09/29/21	Complete July 2023 July 2023 October 2023	100% 100% 100% 100%
Atwater Laboratory Emergency Power InstallationB4 Steam Vault and Line Exigent RepairChemistry Building Roof Snow Guard ReplacementGeorge J. Sherman Family Sports Complex Turf ReplacementMain Campus SubStation Switchgear Relay Replacement AET 5P-14G SCADAPublic Safety Building Improvements	300247 FO500093 FO500156 FO500090 201703	\$7,700,000 \$916,000 \$1,640,997 \$640,000 \$7,750,000	\$6,893,953 \$821,605 \$1,464,950 \$640,000 \$7,433,417	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F F F F-\$565k RF-\$592k RF-\$592k RF-\$640k F-\$4.55M RF-\$7.0M RF-\$7.45M RF-\$7.45M	UCONN 2000 Bond Funds University Funds University Funds University Funds University Funds UCONN 2000 Bond Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20 06/26/22 06/26/22 02/26/20 04/27/22 06/29/22 3/27/19 12/09/20 09/29/21 06/29/22	Complete July 2023 July 2023 October 2023 Complete	100% 100% 100% 100%
Atwater Laboratory Emergency Power Installation B4 Steam Vault and Line Exigent Repair Chemistry Building Roof Snow Guard Replacement George J. Sherman Family Sports Complex Turf Replacement Main Campus SubStation Switchgear Relay Replacement AET 5P-14G SCADA Public Safety Building Improvements Residential Life Facilities: Mansfield Apartments	300247 FO500093 FO500156 FO500090	\$7,700,000 \$916,000 \$1,640,997 \$640,000	\$6,893,953 \$821,605 \$1,464,950 \$640,000	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F F F F-\$565k RF-\$592k RF-\$592k RF-\$640k F-\$4.55M RF-\$7.0M RF-\$7.45M RF-\$7.75M P-\$850k	UCONN 2000 Bond Funds University Funds University Funds University Funds University Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20 06/26/22 06/26/22 02/26/20 04/27/22 06/29/22 3/27/19 12/09/20 09/29/21 06/29/22 09/29/21	Complete July 2023 July 2023 October 2023	100% 100% 100% 100%
Atwater Laboratory Emergency Power InstallationB4 Steam Vault and Line Exigent RepairChemistry Building Roof Snow Guard ReplacementGeorge J. Sherman Family Sports Complex Turf ReplacementMain Campus SubStation Switchgear Relay Replacement AET 5P-14G SCADAPublic Safety Building Improvements	300247 FO500093 FO500156 FO500090 201703	\$7,700,000 \$916,000 \$1,640,997 \$640,000 \$7,750,000	\$6,893,953 \$821,605 \$1,464,950 \$640,000 \$7,433,417	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F F F-\$565k RF-\$592k RF-\$592k RF-\$640k F-\$4.55M RF-\$7.0M RF-\$7.0M RF-\$7.45M RF-\$7.45M RF-\$7.75M P-\$850k D-\$4.6M	UCONN 2000 Bond Funds University Funds University Funds University Funds University Funds UCONN 2000 Bond Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20 06/26/22 06/26/22 06/29/22 3/27/19 12/09/20 09/29/21 06/29/22 09/29/21 06/29/22 09/29/21 03/30/22	Complete July 2023 July 2023 October 2023 Complete	100% 100% 100% 100%
Atwater Laboratory Emergency Power InstallationB4 Steam Vault and Line Exigent RepairChemistry Building Roof Snow Guard ReplacementGeorge J. Sherman Family Sports Complex Turf ReplacementMain Campus SubStation Switchgear Relay Replacement AET 5P-14G SCADAPublic Safety Building ImprovementsResidential Life Facilities: Mansfield Apartments Redevelopment - Part 1	300247 FO500093 FO500156 FO500090 201703 300234	\$7,700,000 \$916,000 \$1,640,997 \$640,000 \$7,750,000 \$12,000,000	\$6,893,953 \$821,605 \$1,464,950 \$640,000 \$7,433,417 \$10,375,773	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F F F-\$565k RF-\$592k RF-\$640k F-\$4.55M RF-\$640k F-\$4.55M RF-\$7.0M RF-\$7.45M RF-\$7.75M P-\$850k D-\$4.6M F-\$12.0M	UCONN 2000 Bond Funds University Funds University Funds University Funds University Funds UCONN 2000 Bond Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20 06/26/22 06/26/22 06/29/22 06/29/22 3/27/19 12/09/20 09/29/21 06/29/22 09/29/21 03/30/22 06/29/22	Complete July 2023 July 2023 October 2023 Complete Summer 2023	100% 100% 100% 100% Demo: 100%
Atwater Laboratory Emergency Power Installation B4 Steam Vault and Line Exigent Repair Chemistry Building Roof Snow Guard Replacement George J. Sherman Family Sports Complex Turf Replacement Main Campus SubStation Switchgear Relay Replacement AET 5P-14G SCADA Public Safety Building Improvements Residential Life Facilities: Mansfield Apartments	300247 FO500093 FO500156 FO500090 201703	\$7,700,000 \$916,000 \$1,640,997 \$640,000 \$7,750,000	\$6,893,953 \$821,605 \$1,464,950 \$640,000 \$7,433,417	RF-\$603k RF-\$682k F-\$5.5M RF-\$7.7M F F F-\$565k RF-\$592k RF-\$592k RF-\$640k F-\$4.55M RF-\$7.0M RF-\$7.0M RF-\$7.45M RF-\$7.45M RF-\$7.75M P-\$850k D-\$4.6M	UCONN 2000 Bond Funds University Funds University Funds University Funds University Funds UCONN 2000 Bond Funds University Funds	10/27/21 06/29/22 03/30/22 06/29/22 09/30/20 06/26/22 06/26/22 06/29/22 3/27/19 12/09/20 09/29/21 06/29/22 09/29/21 06/29/22 09/29/21 03/30/22	Complete July 2023 July 2023 October 2023 Complete	100% 100% 100% 100%

Planning Budget Phase UCH - Connecticut Tower (CT) 7th Floor Med- Surg/Observation Unit Renovation	Project # 23-027 23-035	Approved Budget \$2,500,000	(As of 10/13/23)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
UCH - Connecticut Tower (CT) 7th Floor Med- Surg/Observation Unit Renovation		\$2,500,000					Completion Date	Complete
Surg/Observation Unit Renovation		\$2,500,000	4.0					
	23-035		\$0	Р	UConn Health Capital Funds	(06/12/23)*		
UCH - Hybrid OR#2 Fit-Out	23-035					06/28/23		
		\$7,100,000	\$0	Р	UConn Health Capital Funds	(06/12/23)*		
		4				06/28/23		
	20-001	\$4,700,000	\$0	Р	UConn Health Capital Funds	(06/12/23)*		
Replacement & Renovation	20.050	és 220.000	6207.000	D 65 2214		06/28/23		
UCH-Tomotherapy Unit Replacement	20-058	\$5,220,000	\$207,899	P-\$5.22M	UConn Health Capital Funds	(06/12/23)*		
	22.024	¢10.250.000	ć114 200		UCONN 2000 Bond Funds	04/19/23		
	23-024	\$10,250,000	\$114,308	Р		(09/11/23)* 09/27/23		
Fit-Out					UConn Health Capital Funds	09/27/25		
Design Budget Phase								
	22-055	\$960,000	\$154,030	P-\$960k	UConn Health Research IDC Capital	(06/12/23)*		
				D-\$960k		06/28/23		
						(09/11/23)*		
						09/27/23		
UCH - Musculoskeletal Institute Rehabilitation	23-029	\$640,000	\$38,200	P-\$640k	UConn Health Capital Funds	(06/12/23)*		
Expansion				D-\$640k		06/28/23		
						(09/11/23)*		
						09/27/23		
UCH - Outpatient Pavilion 3rd Floor Backfill	22-060	\$3,300,000	\$246,100	P-\$3.3M	UConn Health Capital Funds	(06/12/23)*		
				D-\$3.3M		06/28/23		
						(09/11/23)*		
						09/27/23		
	22-046	\$850,000	\$110,200	P-\$650k	UConn Health Capital Funds	(06/12/23)*		
Relocation				D-\$850k		06/28/23		
						(09/11/23)*		
						09/27/23		
Final Budget Phase								
UCH - Building D & Building N Roof Replacement 22	2-601.02	\$2,500,000	\$2,169,165	P-\$1.1M	UCONN 2000 Bond Funds	(12/06/21)*	November 2023	10%
	_ 001.02	φ <u></u> 2,300,000	<i><i><i>vL)1</i>00<i>)1</i>00</i></i>	D-\$2.565M		12/08/21		10/0
				F-\$2.5M		(06/13/22)*		
				τ φ <b>2.</b> 5ίνι		06/29/22		
						(06/12/23)*		
						06/28/23		
UCH - Building E & Building K Roof Replacement 22	2-601.01	\$2,160,000	\$1,090,400	P-\$630K	UCONN 2000 Bond Funds	(12/06/21)*	November 2023	20%
		+ = , = 0 0 , 0 0 0	+ -, 3, - • •	D-\$2.16M		12/08/21		_0,0
				F-\$2.16M		(06/13/22)*		
						06/29/22		
						(06/12/23)*		
						06/28/23		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/13/23)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued	i i oject ii	Approved budget	(A3 01 10/13/23)	Thuse		Dute(3)	completion bute	compiete
UCH - Cadaver Lab Renovation & Air Handling Unit Replacement	23-601.12	\$2,960,000	\$79,250	D-\$1.8M F-\$2.96	UCONN 2000 Bond Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23	August 2024	0%
UCH - Canzonetti (F) Building Wound Care Center Renovation	22-019	\$1,225,000	\$0	D-\$850k F-\$1.225M	UConn Health Capital Funds Restorix Health Inc Design & Construction Allowance	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23	March 2024	0%
UCH - Cardio Catheterization (Cath) & Electro Physiology (EP) Lap Renovation	22-017	\$6,430,000	\$5,352,668	P-\$3.7M D-\$6.166M F-\$6.430M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22	December 2024	10%
UCH -Cell & Genome Science Building Data Center Cooling Upgrades	23-601.07	\$840,000	\$43,000	D-\$650k F-\$840k	UCONN 2000 Bond Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23	July 2024	0%
UCH - Central Sterile Washer & Sterilizer Replacement	21-034	\$4,970,000	\$0	P-\$1.9M D-\$3.985M F-\$4.97M	UCONN 2000 Bond Funds UConn Health Capital Funds	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/11/23)* 09/27/23	August 2024	0%
UCH-CGSB & ARB Autoclave and Washer Replacement	22-012	\$1,200,000	\$1,103,069	F-\$1.2M	UConn Health Research IDC Capital	(12/05/22)* 12/07/22	November 2023	90%
UCH-Fluroscopy Equipment Replacement and Renovation	21-009	\$745,000	\$62,500	F	UConn Health Capital Funds	(09/11/23)* 09/27/23	June 2024	0%
UCH-HIM Workplace Improvements	21-019	\$763,000	\$641,811	F	UCONN 2000 Bond Funds	(03/13/23)* 02/22/23	November 2023	99%
UCH-Main Building (L) Lab Renovations - 2nd Floor	22-013	\$10,200,000	\$4,831,587	P-\$7.8M D-\$8.972M F-\$10.2M	UCONN 2000 Bond Funds UConn Health Research IDC Capital UCH School of Medicine Operating Funds UConn Health Capital Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (12/05/22)* 12/07/22	May 2024	30%
UCH - 16 Munson Road Emergency Lighting & Egress Upgrades	21-010	\$1,900,000	\$38,500	D-\$935k F-\$1.9M	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21 (09/11/23)* 09/27/23	July 2024	0%
UCH - Muscular Skeletal Institute Chiller Replacement	23-601.20	\$570,000	\$116,378	F	UCONN 2000 Bond Funds	(09/11/23)* 09/27/23	February 2024	5%
UCH - New England Sickle Cell Institute Renovation	21-063	\$4,865,000	\$142,150	P-\$3M D-\$4.865M F-\$4.865M	UCONN 2000 Bond Funds UConn Health Capital Funds	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/11/23)* 09/27/23	August 2024	0%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/13/23)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued								
UCH - Replace Chilled Water Pump CHWP#4	21-018	\$642,000	\$295,090	F	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21	November 2023	85%
UCH-Transitional Nursery Renovation	21-016	\$1,800,000	\$89,800	D-\$1.8M F-\$1.8M	UConn Health Capital Funds	(03/13/23)* 02/22/23 (06/12/23)* 06/28/23	April 2024	0%
Revised Final Phase								
UCH - 5 Munson Road Clinical Fit-Out	22-042	\$9,344,000	\$1,317,656	F-\$8.4M RF-\$9.3M	UConn Health Capital Funds Landlord Tenant Fit-out Allowance	(06/13/22)* 06/29/22 (09/11/23)* 09/27/23	December 2023	80%
UCH-16 Munson Road Parking Lot Paving	22-601.03	\$2,075,000	\$1,433,696	P-\$1.16M D-\$1.445M F-\$1.93M RF-\$1.61M RF-\$2.1M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (9/12/22)* 09/28/22 (09/12/22)* 09/28/22 (0313/23)* 02/22/23 (09/11/23)* 09/27/23	November 2023	85%
UCH-836 Hopmeadow Street, Simsbury Clinical Practice Relocation	21-036	\$4,729,000	\$4,287,883	P-\$3.875M D-\$3.875M F-\$4.297M RF-\$47.3	UConn Health Capital Funds Landlord Tenant Fit Out Allowance	(09/20/21)* 09/29/21 (12/06/21)* 12/08/21 (06/13/22)* 04/27/22 (09/11/23)* 09/27/23	May 2023	99%
UCH - Psychiatry Seclusion Suite & Nurse Station Security Renovation	21-050	\$1,197,000	\$854,213	D-\$790k F-\$1.042M RF-\$1.197M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22	February 2024	50%
UCH - Replace Building F & H Hot Water Tanks	19-603.11	\$845,000	\$422,600	F-547k RF-\$845k	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (09/12/22)* 09/28/22	January 2024	20%
UCH - TB-121 Blood Bank Relocation	23-010	\$880,000	\$43,000	F-\$765k RF-\$880k	UConn Health Capital Funds CIRP	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23	May 2024	0%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/13/23)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Recently Completed Projects <sup>(1)</sup>								
P = Planning Budget		RD = Revised Design B	udget					
RP = Revised Planning Budget		F = Final Budget						
D = Design Budget		RF = Revised Final Bud	lget					
* UConn Health Board of Directors Reviewed and R	ecommended fo	or Board of Trustees Ap	proval					
<sup>(1)</sup> Completed projects assume "Completed, Commi	ssioned and Oco	cupied". Projects conti	nue to be included in t	his report for 1	year after completion to accommodate initia	al financial closeout adjust	ments.	